

1 ANDREW A. FITZ
 Senior Counsel
 2 LEE OVERTON
 DOROTHY H. JAFFE
 3 Assistant Attorneys General
 Ecology Division
 4 P.O. Box 40117
 Olympia, WA 98504-0117
 5 (360) 586-6770
Attorneys for Plaintiff
 6

7
 8
 9
 10 **UNITED STATES DISTRICT COURT
 EASTERN DISTRICT OF WASHINGTON**

11 STATE OF WASHINGTON,
 12
 Plaintiff,

13 and

14 STATE OF OREGON,
 15
 Plaintiff-Intervenor,

16 v.

17 ERNEST MONIZ, Secretary of
 the United States Department of
 18 Energy, and the UNITED
 STATES DEPARTMENT OF
 19 ENERGY,

20 Defendants.
 21
 22

NO. 2:08-cv-05085-RMP

PLAINTIFF STATE OF
 WASHINGTON'S
 RESPONSE TO UNITED
 STATES' MOTION TO
 MODIFY CONSENT
 DECREE

February 19, 2015, 2 p.m.

TABLE OF CONTENTS

1

2 I. INTRODUCTION.....1

3 II. RESPONSE TO ENERGY’S STATEMENT OF BACKGROUND:
4 RCRA REQUIREMENTS COMPEL HANFORD’S TANK
5 WASTE MISSION3

6 A. RCRA’s Tank Closure Requirements.....4

7 B. RCRA’s Storage Prohibition and the Federal Facility Compliance
8 Act9

9 III. ARGUMENT.....11

10 A. Energy’s Proposal Should Be Rejected Because It Is Not Within
11 the Scope of Modification Authority11

12 B. Energy’s WTP Proposal Is Not “Suitably Tailored” Because it
13 Strips the Consent Decree of Negotiated Enforceable Provisions
14 and Is Not Necessary to Address Changed Circumstances16

15 1. The State negotiated for, and got, enforceable obligations in a
16 judicial consent decree.....16

17 2. By stripping the Decree of nearly all enforceable milestones,
18 Energy’s WTP proposal eliminates specificity,
19 accountability, and enforceability from the Decree.18

20 a. Energy’s proposal completely restructures the manner in
21 which the Consent Decree approaches WTP tasks and
22 schedule.18

b. Energy’s WTP proposal conflicts with RCRA
requirements and the intent of the FFCA.....23

3. By stripping the Decree of nearly all enforceable WTP
milestones, Energy’s proposal promises even more delay.....25

4. Energy’s WTP amendments are not necessary to address the
changed circumstances.29

1 a. Energy’s “judgments about the planning and construction
2 of nuclear facilities . . . under the Atomic Energy Act”
are not entitled to significant weight.29

3 b. New milestones can be established even without
4 technical issues fully resolved.....30

5 c. A structured schedule does not conflict with Energy’s
AEA authority or 413.3B decision-making process.32

6 d. The current Decree offers a mechanism for responding to
7 changed circumstances.33

8 e. Having enforceable deadlines in the Decree is not
detrimental to the public interest.34

9 C. Energy’s Proposal Indefinitely Delays SST Retrieval and Closure35

10 1. The State negotiated for, and got, a judicial consent decree
11 that paved the way for completing Hanford’s SST retrieval
and closure mission.....36

12 2. Energy’s proposal will indefinitely delay SST retrieval and
13 closure.37

14 3. The likelihood of further SST leaking will increase with time.39

15 D. Energy’s Appendix B Proposal Should Be Rejected Because
16 Energy Anticipated Changed Circumstances and Energy’s
Proposal Is Not “Suitably Tailored” to Resolve Such
Circumstances42

17 IV. CONCLUSION45

18

19

20

21

22

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22

TABLE OF AUTHORITIES

Cases

David C. v. Leavitt
242 F.3d 1206 (10th Cir. 2001).....12, 13

Hazardous Waste Treatment Council v. U.S. Env'tl. Prot. Agency
886 F.2d 355 (D.C. Cir. 1989)9

Holland v. New Jersey Dep't of Corr.
246 F.3d 267 (3rd Cir. 2001) 15

Indiana Michigan Power Co. v. United States
57 Fed. Cl. 88 (2003)30

Keith v. Volpe
784 F.2d 1457 (9th Cir. 1986).....31

Labor/Cmty. Strategy Ctr. v. Los Angeles Cnty. Metro. Transp. Auth.
564 F.3d 1115 (9th Cir. 2009)..... 12-14, 44, 45

Native Village of Point Hope v. Salazar
680 F.3d 1123 (9th Cir. 2012).....29, 30

Natural Res. Def. Council v. Abraham
355 F.3d 179 (2d Cir. 2004).....30

Natural Res. Def. Council v. Daley
209 F.3d 747 (D.C. Cir. 2000)30

Pac. Gas & Elec. Co. v. State Energy Res. Conserv. & Dev. Comm'n
461 U.S. 190 (1983)32

Pigford v. Veneman
292 F.3d 918 (D.C. Cir. 2002)14, 23, 41

Rufo v. Inmates of Suffolk Cnty. Jail
502 U.S. 367 (1983)23, 29, 31, 32, 44

United States v. Asarco, Inc.
430 F.3d 972 (9th Cir. 2005)..... 13-17, 43, 44

1	<i>United States v. Manning</i>	
2	527 F.3d 828 (9th Cir. 2008).....	3
3	<i>Vanguards of Cleveland v. City of Cleveland</i>	
4	23 F.3d 1013 (6th Cir. 1994).....	14
5	<i>Washington v. Chu</i>	
6	558 F.3d 1036 (9th Cir. 2009).....	3, 9, 10, 24
7	<u>Statutes</u>	
8	42 U.S.C. § 6924(b)-(m)	9
9	42 U.S.C. § 6924(j).....	9
10	42 U.S.C. § 6939c(b)(1)(A)(i)	10, 24
11	42 U.S.C. § 6939c(b)(1)(A)(ii).....	10, 24
12	42 U.S.C. § 6939c(b)(2)(C).....	10, 24
13	42 U.S.C. § 6961.....	10
14	<u>Federal Regulations</u>	
15	40 C.F.R. § 264.113(a)	6
16	40 C.F.R. § 264.113(a)(1).....	6
17	40 C.F.R. § 264.113(b).....	6
18	40 C.F.R. § 264.113(b)(1)	6
19	40 C.F.R. § 264.192.....	5
20	40 C.F.R. § 264.193.....	5
21	40 C.F.R. § 264.197(a)	6
22	40 C.F.R. § 264.197(b).....	6
	40 C.F.R. § 265.191.....	5, 40

1	40 C.F.R. § 265.191(d).....	5
2	40 C.F.R. § 265.196.....	5
3	40 C.F.R. § 265.196(a).....	5
4	40 C.F.R. § 265.196(b).....	5, 37
5	40 C.F.R. § 265.196(e).....	5
6	40 C.F.R. § 270.33(a)(1).....	8, 23
7	40 C.F.R. § 270.33(a)(2)(ii).....	23
8	40 C.F.R. pt. 268.....	9
9	52 Fed. Reg. 15,937 (May 1, 1987) (codified at 10 C.F.R. pt. 962).....	3
10	<u>State Regulations</u>	
11	WAC 173-303-140(2)(a).....	9
12	WAC 173-303-400(3).....	5
13	WAC 173-303-610(2).....	6
14	WAC 173-303-610(4).....	37
15	WAC 173-303-610(4)(a).....	6
16	WAC 173-303-610(4)(b).....	6
17	WAC 173-303-640(3).....	5
18	WAC 173-303-640(4).....	5
19	WAC 173-303-640(8)(a).....	6
20	WAC 173-303-640(8)(b).....	6
21	WAC 173-303-815(3)(a)(i).....	8, 23
22	WAC 173-303-815(3)(a)(ii)(B).....	23

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22

Rules

Fed. R. Civ. P. 60(b)(5) 11

Other Authorities

51 Fed. Reg. 24,504 (July 3, 1986) 3

53 Fed. Reg. 37,045 (Sept. 23, 1988) 3

H.R. Rep. 102-111 (1992) 10

U.S. Dep’t of Energy Order 413.3B, *Program and Project Management for the Acquisition of Capital Assets* (Nov. 29, 2010), available at <https://www.directives.doe.gov/directives-documents/400-series/0413.3-BOrder-b> 21, 27, 32, 33

TABLE OF ACRONYMS

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22

AEA:	Atomic Energy Act
CERCLA:	Comprehensive Environmental Response, Compensation, and Liability Act
DOE:	Department of Energy
DST:	Double-Shell Tank
FFCA:	Federal Facility Compliance Act
HFFACO:	Hanford Federal Facility Agreement and Consent Order
LAWPS:	Low Activity Waste Pretreatment System
LDRs:	Land Disposal Restrictions
RCRA:	Resource Conservation and Recovery Act (federal)
SST:	Single-Shell Tank
TWCS:	Tank Waste Characterization and Staging Facility
WAC:	Washington Administrative Code
WTP:	Waste Treatment Plant

I. INTRODUCTION

1
2 There is no dispute between the State of Washington (State) and the
3 United States Department of Energy (Energy) over whether the Consent Decree
4 should be amended. Both parties agree that the current schedule for the Waste
5 Treatment Plant (WTP) is unattainable. Both parties agree that technical issues
6 affecting the WTP's Pretreatment and High Level Waste facilities need to be
7 resolved to ensure that the WTP operates safely and effectively. Both parties
8 agree that a phased approach to completing the WTP, in which a Direct Feed
9 Low Activity Waste facility is completed and brought on-line first, is an
10 appropriate path for moving forward given the current state of delay. Both
11 parties agree that the same new ancillary facilities—including a Low Activity
12 Pretreatment System (LAWPS) and a Tank Waste Characterization and Staging
13 facility (TWCS)—should be added to the WTP complex to enable this
14 approach.

15 The crux of the Parties' disagreement is with respect to *how* the Consent
16 Decree should be amended to implement this path forward. Energy proposes
17 changing the entire structure of the 2010 Decree, eliminating virtually all
18 enforceable deadlines for specific WTP activities and replacing them instead
19 with a process by which Energy, as defendant to the Decree, will control how,
20 when, at what cost, and even *if* it will take action. At the same time, Energy
21 offers no mitigation for the fact that a WTP delay of indefinite duration will
22

1 preclude the timely closure of Hanford’s single-shell tank (SST) system, which
2 to this point has been predicated on having WTP treatment capacity available.

3 Energy’s proposal deprives the State of two central objectives of the
4 2010 Decree. First, it strips the Decree of the specificity, accountability, and
5 enforceability the State bargained for. This promises to delay the WTP delay
6 even further. Second, it negates the Decree’s key role in the Parties’ 2010
7 settlement, under which Energy’s compliance with the Consent Decree—in
8 particular, timely bringing the WTP on-line—was the premise for newly-
9 extended retrieval and closure deadlines for Hanford’s tanks. In practical terms,
10 Energy’s proposal will mean there *is* no schedule for Hanford’s SST retrieval
11 and closure mission.

12 The 2010 Decree was part of a comprehensive settlement to bring Energy
13 into compliance with the requirements of state and federal hazardous waste law
14 under which it is regulated. While circumstances relevant to the Decree have
15 changed, Energy’s proposal goes well beyond adapting the Decree to these
16 circumstances. It instead rewrites the benefit of the bargain negotiated by the
17 Parties. Under the legal standards for modification, Energy’s proposal is not
18 “suitably tailored” to resolve changed circumstances under the Decree. The
19 Court should thus reject Energy’s proposal.

20

21

22

1 **II. RESPONSE TO ENERGY’S STATEMENT OF**
2 **BACKGROUND: RCRA REQUIREMENTS**
3 **COMPEL HANFORD’S TANK WASTE MISSION**

4 This case arises from Energy’s failure to comply with requirements of the
5 Resource, Conservation and Recovery Act (RCRA) and RCRA-authorized state
6 law. RCRA authority governs the hazardous waste component of the mixed
7 radioactive and hazardous waste that Energy manages at Hanford.¹ The
8 regulation of nuclear materials is not at issue in this case, and is not a part of the
9 Consent Decree that Energy seeks to amend. Energy, however, sets the tone for
10 its proposal by declaring it is conducting cleanup of “*the nuclear materials at*
11 *issue in this case*” under its exclusive Atomic Energy Act (AEA) authority.
12 ECF No. 76 at 1 (emphasis added). The thrust of Energy’s proposal is to turn a
13 RCRA consent decree into an instrument that, under the guise of the AEA,
14 cedes to Energy control over the terms of its hazardous waste management
15 obligations.

16 Energy is a regulated entity under RCRA and RCRA-authorized state law
17 (collectively “RCRA”). It has no authority under RCRA. *See, e.g., Wash. v.*
18 *Chu*, 558 F.3d 1036, 1043 n.15 (9th Cir. 2009) (Energy not entitled to deference
19 in interpreting the effect of a statutory amendment on the RCRA authority

20 ¹ Both Energy and the Environmental Protection Agency have issued
21 rules stating that mixed radioactive and hazardous wastes are subject to dual
22 regulation, with the AEA governing the radioactive component and RCRA or
 RCRA-authorized state law governing the non-radioactive hazardous waste
 component. *See, e.g.,* 51 Fed. Reg. 24,504 (July 3, 1986); 52 Fed. Reg. 15,937
 (May 1, 1987) (codified at 10 C.F.R. pt. 962); 53 Fed. Reg. 37,045 (Sept. 23,
 1988); *United States v. Manning*, 527 F.3d 828, 833 (9th Cir. 2008).

1 under which it is regulated). The Consent Decree at issue is to remedy alleged
 2 RCRA violations. *See* ECF No. 59 § I. The lawsuit, resolved in part by the
 3 Decree, was based upon Energy’s violation of milestones in a RCRA-based
 4 order (the Hanford Federal Facility Agreement and Consent Order or
 5 HFFACO), as well as the RCRA requirements underlying those milestones.²
 6 *See* ECF No. 75 at 17-18. Unless a Constitutional conflict arises, *see* p. 32,
 7 *infra*, Energy’s AEA authority is irrelevant to this matter.

8 The matter before the Court involves competing petitions to amend a
 9 consent decree that, together with the HFFACO, is meant to bring Energy into
 10 compliance with two key RCRA requirements at Hanford: the requirement to
 11 close Hanford’s unfit for use single-shell tank (SST) system as soon as possible,
 12 and the requirement to treat all of Hanford’s tank waste to a standard safe for
 13 disposal as soon as possible. These requirements are described below.

14 **A. RCRA’s Tank Closure Requirements**

15 RCRA requires tanks storing hazardous waste to meet certain minimum
 16 criteria, including having secondary containment (i.e., a “double shell”). *See*

17
 18 ² The HFFACO makes no reference to establishing requirements or a
 19 schedule for implementing Energy’s decision-making under the AEA. Instead,
 20 it is strictly a compliance schedule under RCRA and the Comprehensive
 21 Environmental Response, Compensation, and Liability Act (CERCLA). *See*
 22 *generally* HFFACO Article III (Purpose); HFFACO Article VII (Work);
 HFFACO Action Plan. *See also* HFFACO Action Plan, Section 1.1 (“The
 purpose of this action plan is to establish the overall plan for hazardous waste
 permitting, meeting closure and postclosure requirements, and remedial action
 under the Federal [RCRA] and [CERCLA], and the Washington State
 Hazardous Waste Management Act.”).

1 WAC 173-303-640(3), (4).³ For tank systems built pre-RCRA that lack
2 secondary containment (such as the SSTs), RCRA requires that the systems be
3 assessed for both structural integrity (determining that the tanks have sufficient
4 structural strength to not collapse, rupture, or fail) and leak integrity
5 (determining that the tanks are not actually, or susceptible to, leaking) by a
6 certified, qualified engineer. WAC 173-303-400(3), incorporating by reference
7 40 C.F.R. § 265.191.⁴

8 If the engineering assessment concludes that pre-RCRA tanks are leaking
9 or otherwise “unfit for use,” specific requirements trigger. 40 C.F.R.
10 § 265.191(d). A leaking or unfit for use tank system must be “*removed from*
11 *service immediately,*” with no further waste added to the tanks. 40 C.F.R.
12 § 265.196, .196(a) (emphasis added). Next, the facility owner or operator must,
13 “*within 24 hours after detection of the leak,*” or, if the owner or operator
14 demonstrates that that is not possible, “*at the earliest practicable time,*” remove
15 from the tanks “*as much of the waste as is necessary to prevent further release*
16 *of hazardous waste to the environment*” 40 C.F.R. § 265.196(b) (emphasis
17 added). Unless the owner or operator demonstrates that the tank system has
18 been appropriately repaired or upgraded (as confirmed by another engineering
19 assessment), the tank system must be closed. 40 C.F.R. § 265.196(e).

20
21 ³ Corresponding to 40 C.F.R. §§ 264.192, .193.

22 ⁴ For convenience, subsequent citations to RCRA regulations incorporated through WAC 173-303-400(3) will be to federal regulation only.

1 “Closure” requires that the facility owner or operator remove or
2 decontaminate the entire tank system, including all waste residues, the tanks
3 themselves, ancillary tank components such as piping and valves, and any soils
4 contaminated by tank system releases. WAC 173-303-610(2), -640(8)(a).⁵ If
5 not all contaminated soils can be practicably removed or decontaminated, the
6 contamination left in place must be closed and managed in “postclosure”
7 according to the requirements applicable to hazardous waste landfills.
8 WAC 173-303-640(8)(b).⁶

9 Specific timeframes apply to these closure actions. All hazardous waste
10 must be removed within 90 days. WAC 173-303-610(4)(a).⁷ All other
11 remaining closure activities must be completed within 180 days. WAC 173-
12 303-610(4)(b).⁸ Under both timeframes, if these activities will take longer than
13 prescribed, longer timeframes can be established so long as the owner or
14 operator “demonstrates that he has taken and will continue to take all steps to
15 prevent threats to human health and the environment.” WAC 173-303-
16 610(4)(a), (b).⁹

17 Upon entering into the HFFACO, Energy chose to proceed directly to
18 closure of the SST system rather than attempting to repair or upgrade the
19

20 ⁵ Corresponding to 40 C.F.R. § 264.197(a).

21 ⁶ Corresponding to 40 C.F.R. § 264.197(b).

22 ⁷ Corresponding to 40 C.F.R. § 264.113(a).

⁸ Corresponding to 40 C.F.R. § 264.113(b).

⁹ Corresponding to 40 C.F.R. § 264.113(a)(1), (b)(1).

1 system. Later, in 2002, Energy provided Ecology with a formal “unfit for use”
2 determination for the SST system. That determination concluded that while the
3 SSTs may retain *structural* integrity, the history of tank leaks and condition of
4 the tank liners meant that long-term *leak integrity* for liquids remaining in the
5 tanks “*cannot be proven for any of the SSTs . . .*” ECF No. 84 ¶ 10, ECF
6 No. 84-3 (emphasis added). Energy concluded: “In recognition of the *inability*
7 *to meet current regulatory leak integrity requirements*, these tanks and ancillary
8 systems should be considered not fit for use per 40 CFR 265.191.” ECF
9 No. 84-4 (emphasis added). Nothing in the current Energy Motion or its
10 supporting declarations contradicts these conclusions.

11 In sum, since 1989, Energy has had RCRA obligations to:
12 (1) immediately remove the SSTs from service; (2) within 24 hours, or if that is
13 not possible, at the earliest practicable time, remove as much waste from the
14 tanks as is necessary to prevent further releases to the environment; and
15 (3) within 90 days, remove all hazardous waste from the SST system, and
16 within 180 days, complete closure of the system, unless longer timeframes can
17 be justified.

18 To date, Energy’s ability to remove waste from and close the SST system
19 has been constrained by three things: (1) no treatment capacity for the waste,
20 given its highly radioactive nature; (2) not enough compliant storage capacity to
21 transfer all the waste out of the SSTs; and (3) obstacles to retrieval posed by the
22

1 difficult nature of waste, among other matters. ECF No. 84 ¶ 24; Second
2 Declaration of Jeffery Lyon (Second Lyon Decl.) ¶ 17.

3 Under RCRA, any schedule of compliance for a hazardous waste facility
4 must provide for coming into compliance “as soon as possible.” WAC 173-
5 303-815(3)(a)(i).¹⁰ Based on the constraints associated with closing the SST
6 system, the original HFFACO afforded Energy a nearly 30-year schedule for
7 removing waste from all 149 SSTs (1989-2018) and a 35-year schedule for
8 closing the SST system (1989-2024). The 2010 settlement (Consent Decree
9 plus HFFACO amendments) extended these timelines even further, with the
10 waste retrieval deadline moved to no later than December 31, 2040 (Milestone
11 M-45-70) and the ultimate tank system closure deadline moved to 2043
12 (Milestone M-45-00).

13 In both cases, the timeline for removing waste from the SST system has
14 been tied to the timeline for completing and operating the Waste Treatment
15 Plant (WTP), without consideration of building additional compliant storage
16 capacity. As outlined in Washington’s Petition, the date under the HFFACO for
17 removing waste from the SST system “as soon as possible” (no later than 2040)
18 was based on Energy’s own modeling of the rate at which SSTs could be
19 retrieved once the WTP gained its “initial operations” operating rate in 2022. *See*
20 ECF No. 75 at 19-20. This 2022 date is the “achieve initial operations” date
21

22 ¹⁰ Corresponding to 40 C.F.R. § 270.33(a)(1).

1 required under the current Consent Decree. ECF No. 59 at 27 (Milestone A-1).

2 **B. RCRA's Storage Prohibition and the Federal Facility Compliance**
3 **Act**

4 RCRA does not just subject hazardous waste to "safe storage"
5 requirements, such as the tank requirements described above. RCRA also
6 provides a set of "land disposal restrictions" (LDRs) to ensure that waste will
7 only be disposed of after first meeting stringent treatment requirements. *See*
8 42 U.S.C. § 6924(b)-(m); WAC 173-303-140(2)(a) (incorporating by reference
9 40 C.F.R. pt. 268); *Chu*, 558 F.3d at 1039-40.

10 To prevent hazardous waste from being stored indefinitely in lieu of this
11 treatment, the LDRs include a "storage prohibition" restricting hazardous waste
12 storage to those quantities that are "solely for the purpose of the accumulation
13 of such quantities of hazardous waste as are necessary to facilitate proper
14 recovery, treatment or disposal." 42 U.S.C. § 6924(j). Congress enacted this
15 provision because it "believed that permitting storage of large quantities of
16 waste as a means of forestalling required treatment would involve health threats
17 equally serious to those posed by land disposal, 'and therefore' opted . . . for a
18 'treat as you go' regulatory regime." *Hazardous Waste Treatment Council v.*
19 *U.S. Env'tl. Prot. Agency*, 886 F.2d 355, 357 (D.C. Cir. 1989).

20 In 1992, Congress enacted the Federal Facility Compliance Act (FFCA),
21 codified in RCRA. Among other things, the FFCA compelled Energy facilities
22 such as Hanford to address the vast backlog of untreated mixed radioactive and

1 hazardous waste that accumulated while Energy and its predecessors exercised
2 sole AEA authority over the waste. “The FFCA was enacted *specifically to*
3 *motivate recalcitrant officials at federal facilities into addressing the continuing*
4 *backlogs of stored, untreated, mixed waste subject to RCRA’s strict storage*
5 *prohibitions.”* *Chu*, 558 F.3d at 1040 (emphasis added) (citing H.R. Rep. 102-
6 111, at 2 (1992)).

7 The FFCA waived sovereign immunity so that states could impose civil
8 fines on federal facilities for RCRA violations. *See* 42 U.S.C. § 6961. The
9 FFCA also singled out Energy specifically, requiring Energy to develop plans
10 and schedules for “treatment capacities and technologies” that would address its
11 mixed waste backlog. *See* 42 U.S.C. § 6939c(b)(1)(A)(i). Once approved by a
12 state and incorporated into a state order, such “site treatment plans” would
13 constitute enforceable compliance schedules against Energy. 42 U.S.C.
14 § 6939c(b)(2)(C).

15 At Hanford, the pre-existing HFFACO satisfied the site treatment plan
16 requirement. *See* 42 U.S.C. § 6939c(b)(1)(A)(ii); *Chu*, 558 F.3d at 1041. With
17 respect to backlogged tank waste, this was addressed by the HFFACO’s
18 schedules for developing a WTP and completing the treatment of all tank waste.
19 These schedules are now split between the Consent Decree and the HFFACO.

20 While Energy asserts it entered into the Consent Decree because it
21 determined the Decree’s milestones were “achievable and . . . consistent
22

1 with . . . DOE’s responsibilities under the Atomic Energy Act,” ECF No. 76 at
 2 18, the Consent Decree also serves Congress’s intended FFCA function:
 3 together with related HFFACO provisions, it compels Energy to address a
 4 critical environmental waste management issue. Indeed, it is through RCRA,
 5 and not the AEA, that Congress has entrusted the cleanup of Hanford’s
 6 backlogged tank waste.

7 III. ARGUMENT

8 A. Energy’s Proposal Should Be Rejected Because It Is Not Within the 9 Scope of Modification Authority

10 In arguing it need not need demonstrate “good cause” to modify the
 11 Consent Decree (as required under Decree Section VII.B), Energy argues the
 12 Court’s inherent authority to modify the Decree is not limited by the Parties’
 13 negotiated language. *See* ECF No. 76 at 50 n.21. Later, when anticipating the
 14 State’s amendment proposal, Energy argues in contradiction that the Decree
 15 must be “construed as it is written” and that the Court should not, “absent
 16 exceptional circumstances,” impose any burdens on Energy beyond those
 17 required by the original Decree. *See id.* at 64-65.

18 The State agrees the Court has inherent authority to modify the Decree,
 19 as codified in Federal Rule of Civil Procedure 60(b)(5).¹¹ *See* ECF No. 75 at

20 ¹¹ Consent Decree Section VII provides that the Decree may be amended
 21 if (1) a request for amendment is timely, and (2) good cause exists for the
 22 amendment. ECF No. 59 § VII.B. Washington maintains that Energy’s
 March 31, 2014, proposal does not meet either criterion. Second Declaration of
 Andrew Fitz (Second Fitz Decl.), Ex. 2 at 4-6. Washington recognizes that the

1 47. However, with respect to adding tasks and terms to the Decree, Energy
 2 ignores specific provisions of the Decree. Specifically, Energy ignores the
 3 State's express reservation to seek amendment of the Decree in light of changed
 4 information or circumstances:

5 Notwithstanding any other provision of this Decree, *the*
 6 *State reserves the right to (1) seek amendment of this Decree, if*
 7 *previously unknown information is received, or previously*
 8 *undetected conditions discovered, and these previously unknown*
 9 *conditions or information together with any other relevant*
 10 *information indicates that the work to be performed and schedule*
 11 *under this Decree are not protective of human health or the*
 12 *environment*

13 ECF No. 59 § X.C (emphasis added).

14 Any such amendment, of course, would be sought through the Decree's
 15 amendment provision, Section VII, and is subject to the Decree's dispute
 16 resolution provision, which provides for judicial resolution over "whether or
 17 how the Decree should be amended." *See id.* § IX.A, B. Thus, the Decree "as
 18 it is written" allows the State to propose adding tasks and terms to the Decree
 19 and gives the Court express authority to change Energy's substantive duties on

20 _____
 21 Court's jurisdiction to modify its own order is inherent and is not constrained
 22 by the Parties' agreement. *David C. v. Leavitt*, 242 F.3d 1206, 1210-1211 (10th
 Cir. 2001). Regardless, the same considerations that factor into whether "good
 cause" is shown under the Decree (i.e., whether a circumstance was anticipated
 and whether reasonable diligence was applied in attempting to comply with the
 Decree) are considerations under the judicial test for modification. *Compare*
 ECF No. 59 § VII.D with *Labor/Cnty. Strategy Ctr. v. Los Angeles Cnty.*
Metro. Transp. Auth., 564 F.3d 1115, 1120 (9th Cir. 2009).

1 such petition.¹² *See, e.g., United States v. Asarco, Inc.*, 430 F.3d 972, 982 (9th
 2 Cir. 2005) (plaintiff action could be “anticipated” based on express reserved
 3 rights in decree); *David C. v. Leavitt*, 242 F.3d 1206, 1210-11 (10th Cir. 2001)
 4 (rejecting argument that only defendants can seek equitable modification of
 5 unlitigated decree).

6 At issue here is Energy’s amendment motion. The State agrees with
 7 Energy’s recitation of the conditions for modification, as framed by the Ninth
 8 Circuit: (1) there must be a “significant change either in factual conditions or in
 9 the law”; (2) the change was not anticipated at the time the decree was entered;
 10 (3) the changed factual circumstances make compliance with the decree
 11 substantially “more onerous, unworkable, or detrimental to the public interest”;
 12 and (4) the proposed modification is “suitably tailored to resolve the problems
 13 created by the changed . . . conditions.” *Labor/Cnty. Strategy Ctr. v. Los*
 14 *Angeles Cnty. Metro. Transp. Auth.*, 564 F.3d 1115, 1120 (9th Cir. 2009)
 15 (citations omitted). With respect to the second condition, if a factual
 16 circumstance *was* anticipated, the moving party must “satisfy a heavy burden to
 17 convince a court that it agreed to the decree in good faith, made a reasonable

18
 19 ¹² As outlined in the State’s Petition, “previously unknown conditions or
 20 information” together with “other relevant information” exist here in the form
 21 of Energy’s failure to comply with the schedule for constructing and achieving
 22 initial operations of the WTP; the magnitude of Energy’s continuing pattern of
 project management difficulties; the fact that a double-shell tank (DST) now
 must be taken out of service (thus further diminishing available capacity in the
 DST system); and evidence that at least one SST is actively leaking. *See* ECF
 No. 75 at 21-31, 45.

1 effort to comply with the decree, and should be relieved of the undertaking.”
2 *Asarco, Inc.*, 430 F.3d at 984 (citation omitted). With respect to the last
3 requirement, a suitably tailored modification will “further the purpose of the
4 consent decree, without upsetting the basic agreement between the parties,”
5 *Vanguards of Cleveland v. City of Cleveland*, 23 F.3d 1013, 1018 (6th Cir.
6 1994), and should “return *both* parties as nearly as possible to where they would
7 have been” absent the changed conditions. *Pigford v. Veneman*, 292 F.3d 918,
8 927 (D.C. Cir. 2002). The burden is on Energy, as the moving party, to
9 demonstrate each modification condition. *Labor/Cnty. Strategy Ctr.*, 564 F.3d
10 at 1121.

11 Energy’s proposal to amend the WTP schedule should be rejected under
12 these conditions. Principally, Energy’s proposal is not “suitably tailored” to the
13 change in circumstances.¹³ First, Energy’s proposal changes essential terms of
14

15 ¹³ As argued *infra*, Energy’s WTP proposal should be rejected on the
16 basis that it is not suitably tailored to the changed circumstances. Energy also
17 fails, however, to meet the initial “heavy burden” applied when a change in
18 factual circumstance is anticipated by a moving party. *Asarco, Inc.*, 430 F.3d at
19 984. Energy argues the test as to whether changed circumstances are
20 “anticipated” is whether the circumstances are “unforeseen,” not
21 “unforeseeable.” ECF No. 76 at 46-47. Energy’s cited cases, however, are
22 distinguishable on the facts. Here, the change in circumstance related to
matters directly within Energy’s knowledge and control. Prior to entering the
Decree, Energy was well aware of the primary technical issues affecting the
WTP’s Pretreatment and High Level Waste facilities. Second Declaration of
Suzanne Dahl-Crumpler (Second Dahl Decl.) ¶¶ 20-21. If it did not “foresee”
how significant these matters were, the fault for this lack of awareness lies

1 the Decree by eliminating nearly all current enforceable milestones in favor of a
2 process that leaves performance under the Decree almost entirely within
3 Energy's exclusive control. This negates the specificity, accountability, and
4 enforceability Washington obtained in the Decree and sets the stage for even
5 further future delays. Just as important, Energy fails to demonstrate that any
6 fundamental change to the structure of the Decree is necessary.

7
8

9 squarely with Energy. *See* Second Dahl Decl. ¶¶ 21-34; *see also* pp. 25-26,
10 *infra*.

11 Under the “heavy burden” standard, Energy must convince the Court that
12 it “agreed to the decree in good faith, made a reasonable effort to comply with
13 the decree, and should be relieved of the undertaking.” *Asarco, Inc.*, 430 F.3d
14 at 984. Here, Energy did not make a reasonable effort to comply with the
15 Decree. Instead, it unilaterally steered the WTP project in an entirely new
16 direction as many as two years before the instant amendment request, without
17 the consent of the State and without the approval of the Court. *See* ECF No. 75
18 at 2-3, 22-25, 40-41; Second Dahl Decl. ¶¶ 6, 13, 19, 20, 40-41. This action
19 came despite repeated requests by the State for information; for Energy to
20 evaluate alternative approaches that would maintain compliance with the
21 Decree as closely as possible; and for Energy to propose a Decree amendment.
22 *See* ECF No. 75 at 23-27; Second Dahl Decl. ¶¶ 6, 17, 41.

Even if the initial “heavy burden” test is not applied, some circuits (as
noted by Oregon) apply a more rigorous standard to defendants seeking to
modify a consent decree. This is because defendants usually seek modification
“not to achieve the purposes of the provisions of the decree, but to escape their
impact.” ECF No. 99 at 15 n.6 (quoting *Holland v. New Jersey Dep't of Corr.*,
246 F.3d 267, 283-84 (3rd Cir. 2001)). The circumstances under which Energy
has brought its request justify such a higher burden. These circumstances also
justify Washington's request for additional “accountability measures” in the
Decree. ECF No. 75 at 54-56. Energy's request, however, can and should be
denied regardless of the rigor of burden applied.

1 Second, if adopted, the consequence of Energy's proposal will be
2 indefinite delay of the two key RCRA compliance efforts the Decree is
3 specifically intended to further: closing Hanford's SST system and treating
4 Hanford's backlogged tank waste. Energy's requested relief directly conflicts
5 with other provisions of the 2010 settlement for retrieving waste from and
6 closing the SST system. In practical terms, it will result in having no schedule
7 at all for closing the SST system.

8 Finally, Energy's proposal to amend Appendix B (SST retrieval
9 schedule) should be rejected both because it fails to meet the "heavy burden"
10 applied when a change in factual circumstances is anticipated by a moving
11 party, *Asarco, Inc.*, 430 F.3d at 984, and because Energy's proposal is not
12 suitably tailored to resolve changed circumstances. Although Energy's
13 proposal does not on its face extend the date for completing all retrievals under
14 the Decree, Energy's request to push back the start of retrieval in multiple tanks
15 (including proposing to start retrieval in five tanks just nine months before the
16 2022 deadline) sets the stage for a future failure.

17 **B. Energy's WTP Proposal Is Not "Suitably Tailored" Because it Strips**
18 **the Consent Decree of Negotiated Enforceable Provisions and Is Not**
Necessary to Address Changed Circumstances

19 **1. The State negotiated for, and got, enforceable obligations in a**
20 **judicial consent decree.**

21 The 2010 Decree and related HFFACO amendments were part of a
22 comprehensive settlement of a suit to enforce against Energy's violations of

1 RCRA’s tank closure and LDR storage prohibition provisions, together with
 2 HFFACO milestones intended to remedy those violations. *See* ECF No. 75 at
 3 17-20. A fundamental objective of the Decree was to create greater specificity,
 4 accountability, and enforceability than had been afforded by the HFFACO. *See*
 5 *Asarco, Inc.*, 430 F.3d at 983 (“broader purpose” of a consent decree is to
 6 “obtain[] the greater enforceability (compared to an ordinary settlement) that a
 7 court judgment provides”). This is reflected throughout the Parties’
 8 responsiveness summary to public comment on the draft settlement:

9 *The benefits to the State of creating court-ordered obligations*
 10 *include: (1) creating a strong incentive for USDOE to meet the*
 11 *obligations (in order to avoid court sanctions) and, (2) giving the*
 12 *State the ability to swiftly and strongly respond if, in the future,*
 13 *USDOE does not meet the obligations.*

14

15 As explained above, the settlement package includes many
 16 provisions in addition to the extension of the SST retrieval
 17 schedule [under the HFFACO]. *These include the oversight of a*
 18 *federal court between now and 2022 Provisions like court*
 19 *oversight and the opportunity to accelerate the end date provide*
 20 *benefits to the State.*

21

22 The State agreed to extend the deadline *in exchange for other*
 provisions in the settlement package that gave the State confidence
 that the new settlement requirements would be achieved. The
 settlement includes provisions for: (1) *court oversight of WTP*
construction and initial operations requirements, including court
oversight of 17 interim milestones (included to ensure DOE stays
on pace to achieve hot start and initial operations on time)

ECF No. 83 at 4, 7-8, 16 (emphasis added). Energy’s proposal fundamentally

1 alters this key objective of the Decree.

2 **2. By stripping the Decree of nearly all enforceable milestones,**
3 **Energy's WTP proposal eliminates specificity, accountability,**
4 **and enforceability from the Decree.**

5 **a. Energy's proposal completely restructures the manner in**
6 **which the Consent Decree approaches WTP tasks and**
7 **schedule.**

8 Energy does not just seek an extension of WTP deadlines. It seeks a
9 complete restructuring of the manner in which the Decree approaches the WTP.
10 This restructuring eliminates nearly all of the current hard deadlines and
11 specific tasks from the Decree in favor of a "process" for establishing future
12 milestones that rests entirely within Energy's exclusive control, has no internal
13 deadlines, and no external enforceability. As a result, Energy will have no
14 meaningful accountability to the State or the Court.

15 Energy's WTP proposal eliminates all of the current express deadlines
16 for completing specified construction tasks, starting and completing cold and
17 hot commissioning of individual WTP facilities (with one exception), and
18 achieving initial plant operations for the WTP as a whole. In their place,
19 Energy offers a total of five enforceable milestones: four near-term "next step"
20 deadlines for activities Energy is already implementing, *see* ECF No. 76 at 54,
21 and a contingent 2022 deadline for completing hot commissioning of the Direct
22 Feed Low Activity Waste Facility. *See* ECF No. 76-1 ¶ 2.

1 Beyond that, all potential future milestones are left largely to Energy’s
2 discretion and control. With respect to resolving Pretreatment and High Level
3 Waste Facility technical issues,¹⁴ Energy offers no milestones other than two
4 near-term starting deadlines. *See id.* ¶ 2. Instead, it offers to provide periodic
5 briefings and submit one written report to the State, with a requirement to notify
6 the State “as expeditiously as practicable” after Energy (1) determines it has
7 resolved such issues, and (2) has made any associated design changes specific
8 to the two facilities. *See id.* ¶ 3.e. There are no timeframes for actually
9 accomplishing these two tasks. Indeed, nothing in the proposal requires that
10 Energy ever actually resolve the WTP technical issues or make resulting design
11 changes. *See generally* ECF No. 76-1.

12 With respect to completing the Pretreatment and High Level Waste
13 Facilities, nothing is required of Energy until it makes the above notifications.
14 If and when the notifications occur, Energy proposes that with respect to the
15 Pretreatment Facility, it will within 60 days offer a milestone to the State
16 designating a date by which it will authorize itself to proceed with further
17 engineering and procurement work. *See id.* ¶ 3.e.i. Energy then proposes that
18 with respect to both the Pretreatment and High Level Waste Facilities, it will
19 propose further milestones for construction, cold commissioning, and hot

20
21 ¹⁴ Defined as: “hydrogen gas events in pulse jet mixed vessels and in
22 piping and ancillary vessels; criticality in vessels in the Pretreatment Facility;
pulse jet mixer control; erosion and localized corrosion in WTP vessels and
piping; and ventilation balancing.” ECF No. 76-1 ¶ 4.a.

1 commissioning after two conditions precedent occur: (1) Energy has approved
2 new “performance baselines” for the two facilities, and (2) Energy has executed
3 contracts or contract modifications to implement those performance baselines.
4 *See id.* ¶ 3.e.ii, iii. Nothing in the proposal requires that Energy ever actually
5 produce the performance baselines, let alone produce them on any timeline.
6 *See generally* ECF No. 76-1. Further, assuming the performance baselines are
7 produced at some point, Energy’s conditions precedent mean that Energy’s
8 direction and schedule will already be committed before it proposes adding
9 milestones to the Decree, effectively tying the hands of the State and the Court.
10 Energy will have already defined a project budget based on its own “approved
11 funding profile,” established a project schedule, and executed contracts for
12 construction, cold commissioning, and hot commissioning based on that budget
13 and schedule. *See id.* ¶ 1.h. Finally, Energy does not propose adding an
14 achieve WTP initial operations milestone to the Decree until the year after hot
15 commissioning of the WTP has been achieved, whenever that might be. *See id.*
16 ¶ 3.e.v.

17 With respect to the two new proposed WTP ancillary facilities (TWCS
18 and LAWPS), Energy proposes following its own internal project management
19 process under DOE Order 413.3B. *See* ECF No. 76-1 ¶¶ 3.b.ii-vii, d.i.-iv.
20 Under Energy’s proposed approach, it would offer to add new milestones to the
21 Decree only when (and if) it has completed sequential “critical decision” steps
22

1 under the Order. *Id.* Importantly, Order 413.3B has no internal deadlines and
2 no independent schedule-forcing function. *See generally* U.S. Dep’t of Energy
3 Order 413.3B, *Program and Project Management for the Acquisition of Capital*
4 *Assets* (Nov. 29, 2010), *available at* [https://www.directives.doe.gov/directives-
6 documents/400-series/0413.3-BOrder-b](https://www.directives.doe.gov/directives-
5 documents/400-series/0413.3-BOrder-b). Therefore, Energy’s proposal contains
7 two layers of “non-deadlines” for the new facilities: the Decree will have no
8 deadlines until they are established through Energy’s internal process, and
9 Energy will have no deadlines for completing that internal process. In addition,
10 just as with the Pretreatment and High Level Waste facilities, Energy would not
11 propose primary construction and commissioning milestones until after project
12 contracts for the new facilities have already been executed and Energy’s course
13 is committed, leaving the State with little choice but to acquiesce, or face
14 further delay. *See* ECF No. 76-1 ¶ 3.c.

15 Finally, with respect to completing and operating the Direct Feed Low
16 Activity Waste Facility, Energy offers no interim deadlines in the seven years
17 preceding the proposed 2022 hot commissioning deadline. *See id.* ¶ 2. Instead,
18 it offers to propose further interim milestones after it approves a performance
19 baseline for the facility and (once again) after it already commits itself to
20 contracts. Neither of these triggering actions, however, are themselves on any
21 timelines, nor are even actually required to be completed under the Decree.
22 Energy’s Proposed Order also places a huge contingency on the 2022 hot

1 commissioning milestone: if Congress has not authorized and appropriated
2 funding for the Low Activity Pretreatment System by February 2015, the 2022
3 milestone will be unenforceable.¹⁵ *Id.* ¶ 3.b.i.

4 To appease the State, Energy offers to report on its progress on a yearly
5 basis and offers that the State will have an “opportunity to challenge” any future
6 milestones it may propose.¹⁶ ECF No. 76 at 55. As Oregon points out, annual
7 reporting with so few enforceable requirements is not meaningful. ECF No. 99
8 at 4, 20-21. Further, any opportunity to challenge Energy’s proposed
9 milestones will come only after Energy has already committed itself to a
10 direction through its baseline schedule/budget and its executed contracts. This
11 shifts the burden under the Decree and renders any opportunity to challenge
12 largely illusory. The State as plaintiff-regulator should not be in the position of
13 having to challenge after-the-fact the defendant’s unilaterally developed work
14 scope and schedule, at the cost of even further delay in achieving schedule
15 certainty while the matter is litigated.

16 This is not what the State sued for in 2008 and negotiated into the 2010
17 Decree. In Energy’s own words, “modification of a Consent Decree does not
18 open the door for reconsidering the parties’ basic agreement, nor is it an
19

20 ¹⁵ Energy’s proposal also defers proposing a milestone for achieving Low
21 Activity Waste Facility “initial operations” until sometime in the year after hot
22 commissioning has been achieved. ECF No. 76-1 ¶ 3.b.vii.

¹⁶ Energy did not include this reporting provision in its March 31, 2014,
amendment proposal to the State.

1 opportunity for a party to renegotiate the original bargain.” ECF No. 76 at 65
2 (citing *Rufo v. Inmates of Suffolk Cnty. Jail*, 502 U.S. 367, 391-92 (1983)).
3 This, however, is precisely what Energy’s proposal does by converting the
4 Consent Decree from an instrument that dictates how the defendant is to come
5 into legal compliance into an instrument under which the defendant controls
6 how, when, at what cost, and even *if* it will undertake action. Because Energy’s
7 proposal strips the Decree of nearly all enforceable requirements, the Court
8 should reject the proposal. *See, e.g., Pigford*, 292 F.3d at 927 (rejecting request
9 to replace negotiated hard deadlines with arbitrator’s discretion).

10 **b. Energy’s WTP proposal conflicts with RCRA**
11 **requirements and the intent of the FFCA.**

12 Energy’s WTP proposal conflicts with RCRA itself. RCRA’s regulations
13 mandate that any compliance schedules must “require compliance as soon as
14 possible.” WAC 173-303-815(3)(a)(i).¹⁷ If a compliance schedule extends
15 beyond one year, interim milestones must be provided. If the time necessary
16 for completing an interim requirement is not readily divisible into stages, the
17 schedule must specify interim dates for submitting progress reports and
18 “indicate a projected completion date.” WAC 173-303-815(3)(a)(ii)(B).¹⁸
19 Energy’s proposal does not meet these requirements.
20

21 _____
22 ¹⁷ Corresponding to 40 C.F.R. § 270.33(a)(1).

¹⁸ Corresponding to 40 C.F.R. § 270.33(a)(2)(ii).

1 Energy's WTP proposal is also not consistent with the intent of the FFCA
2 amendments to RCRA. As reflected in the FFCA's final bill report, the Energy-
3 specific amendments were directed at correcting "severe environmental
4 contamination at the Department of Energy's nuclear weapons production
5 complex" created by "*decades of self-regulation, without independent oversight
6 or meaningful public scrutiny.*" Second Declaration of Andrew Fitz (Second
7 Fitz Decl.), Ex. 1 at 3 (emphasis added). The report singled out Hanford's tank
8 waste among this "contamination," commenting that no treatment capability for
9 the waste "will likely be available *for at least ten years.*" *Id.* at 26 (emphasis
10 added).

11 As outlined above, the FFCA's response to this situation was to require
12 Energy to develop "site treatment plans" for developing and implementing
13 mixed waste treatment technologies, with such plans made enforceable against
14 Energy through state RCRA orders. 42 U.S.C. § 6939c(b)(1)(A)(i), (b)(2)(C).
15 Congress recognized that the HFFACO (which the current Consent Decree
16 succeeds, in part) already served this purpose. 42 U.S.C. § 6939c(b)(1)(A)(ii);
17 *Chu*, 558 F.3d at 1041.

18 In practical terms, Energy's WTP proposal would give Energy almost
19 exclusive control over the substance and pace of developing treatment for
20 Hanford's tank waste. This undermines the intent of the FFCA.
21
22

1 **3. By stripping the Decree of nearly all enforceable WTP**
2 **milestones, Energy’s proposal promises even more delay.**

3 Energy asserts that its approach presents a “clear path” to resolving WTP
4 technical issues while ensuring the Decree’s original objectives are “preserved
5 and advanced.” ECF No. 76 at 36. However, nothing in Energy’s proposal
6 gives comfort that a clear, structured path to success is even known to Energy,
7 much less will be followed. To the contrary, Energy’s proposal promises even
8 more WTP delay.

9 As outlined in the State’s Petition, Energy has already been widely
10 criticized for its management and execution of the WTP project. ECF No. 75 at
11 32-37; ECF No. 77 ¶¶ 31-90. Nothing better illustrates this criticism than the
12 circumstances leading to the current WTP delay. When Energy entered into the
13 Decree, it asserted an 80-percent confidence level in meeting its own *internal*
14 WTP schedule, which was more aggressive than the schedule in the Decree.
15 Second Declaration of Suzanne Dahl-Crumpler (Second Dahl Decl.) ¶ 39.
16 Barely a year later, Energy determined it would miss nearly all of the Decree’s
17 pending WTP deadlines by an indeterminate margin. Energy insists that it
18 simply failed to appreciate the magnitude of technical issues affecting the
19 Pretreatment and High Level Waste facilities when it entered the Decree. ECF
20 No. 76 at 20, 24. Energy leaves unanswered, however, the question of *how* and
21 *why* it was so startlingly misinformed. Concerns about mixing and
22 erosion/corrosion in Pretreatment vessels, for instance, were hardly new: they

1 had been brought to Energy's attention for nearly a decade. *See* ECF No. 77
2 ¶¶ 62-84. If there was a failure to appreciate the magnitude of technical issues,
3 the fault must lie squarely with Energy. In the years prior to 2010, Energy
4 failed to give the issues adequate attention while continuing to push ahead with
5 design and construction. *See id.* ¶¶ 65-84; Second Dahl Decl. ¶¶ 24, 27, 28,
6 30-35. More recently, the ventilation issue identified in 2013 was again
7 identified not by Energy itself, but by an independent review panel. Second
8 Dahl Decl. ¶ 37. The root cause of the issue traces back to Energy's original
9 WTP design and was a basic design matter that should have been caught
10 through internal review years ago. *Id.* ¶¶ 37-38. These examples demonstrate
11 that to this day, Energy has still not shown it has effectively addressed its past
12 project management difficulties. Energy has still not shown it has solved other
13 systemic issues that have plagued the WTP project, such as the disconnect
14 between design and "safety basis" review and the failure to assure compliance
15 with quality assurance standards. *See* ECF No. 75 at 33-36.

16 In spite of this, Energy asks that the Decree now be amended to provide
17 for even less accountability and oversight. Energy presents nothing to justify
18 this request. Energy cites the "unprecedented" magnitude and complexity of its
19 project, ECF No. 76 at 2, 3, 15-16, but it presents no detail to the Court on how
20 it will complete such a massive project. Energy's complete lack of detail gives
21 the Court no objective basis on which to expect that Energy's past project
22

1 performance difficulties will improve.¹⁹ See Second Dahl Decl. ¶¶ 43-49. If
2 there is a plan and schedule for resolving technical issues, Energy has not
3 shared it. Energy's approach for proposing additional milestones for new
4 capital facilities unaffected by technical issues (e.g., LAWPS and TWCS) is
5 hinged on developing project baselines for the facilities, ECF No. 76 at 32-33,
6 but Energy nowhere indicates when it plans to develop such baselines.²⁰
7 Energy describes none of its planning for how entire new facilities will be
8 funded, designed, built, and integrated with existing WTP facilities already
9 partially completed. In short, Energy provides no timelines or details for any of
10 the critical tasks needing action. Most telling, in a 70-page motion with
11 multiple supporting declarations, Energy nowhere shares with the Court the
12 central issue in this matter: how long it expects the WTP will be delayed.

13 The largest capital construction project in the country should be matched
14 with the best project management plans in the country. Even in the face of
15 unresolved technical issues, every contingency should already be anticipated
16 and planned for. Energy, however, implies that such planning is impossible.
17 See *id.* at 31, 57-58. Energy is either not fully disclosing what it knows to the
18 State and the Court, or it truly has no plans for the critical tasks needing action.

19 ¹⁹ While current Energy officials might blame the competence of their
20 predecessors, that is no answer. This Decree will likely outlast the careers of
21 every individual involved today. See ECF No. 100 at 14 (citing Energy and
22 contractor turnover). The structure of the Decree is more important than the
individuals involved.

²⁰ Once again, DOE Order 413.3B provides no independent timelines.

1 If it is the former, then the Parties and the Court can use the information to craft
2 an enforceable plan and schedule. If it is the latter, it reinforces just how
3 important it is to hold Energy accountable to an enforceable plan and schedule.
4 For a project that depends on predictable Congressional funding, *id.* at 42-43,
5 61, it is difficult to see how such funding will be obtained without this level of
6 detail.²¹ Further, without a defined schedule, it is unclear how Energy will
7 effectively coordinate tasks requiring advance planning by others, such as the
8 massive task of processing future permits Energy must obtain from the State.
9 Second Dahl Decl. ¶¶ 45, 50.

10 Energy's amendment proposal offers nothing to change the troubled
11 dynamic that has already delayed the WTP. The proposal's lack of structure
12 means there is no way for the State or Court to hold Energy accountable, and no
13 way of knowing whether Energy is holding *itself* accountable, to a continued
14 consistent long-term project direction.²² The foreseeable consequence of
15 granting Energy's request will be further indefinite delay of the WTP, denying
16 the State the essential relief it negotiated in the Consent Decree.

18 ²¹ The State agrees with amici TRIDEC and Hanford Communities on
19 this point. *See* ECF No. 100 at 14.

20 ²² Indeed, even under the structure of the current Decree, the State has
21 had great difficulty ascertaining Energy's progress and direction, leading to the
22 State's request for greater accountability measures in the Decree. *See* ECF
No. 75 at 21-27, 54-55; Second Dahl Decl. ¶¶ 5-19. This situation will only
worsen without a defined plan and schedule by which to measure Energy's
progress and direction.

1 **4. Energy’s WTP amendments are not necessary to address the**
 2 **changed circumstances.**

3 A party may obtain relief from a consent decree “when it is no longer
 4 equitable that the judgment should have prospective application, *not when it is*
 5 *no longer convenient to live with the terms of a consent decree.*” *Rufo*, 502
 6 U.S. at 383 (emphasis added) (internal quotation marks omitted). In
 7 determining whether Energy’s proposal is “suitably tailored” to the changed
 8 circumstances, the Court should look to whether a radical change in the
 9 Decree’s structure is necessary, not just more convenient for Energy. Energy
 10 does not justify such a change.

11 **a. Energy’s “judgments about the planning and**
 12 **construction of nuclear facilities . . . under the Atomic**
 13 **Energy Act” are not entitled to significant weight.**

14 Energy asks the Court to defer to its “judgments about the planning and
 15 construction of nuclear facilities,” saying these judgments should be given
 16 “significant weight.” ECF No. 76 at 60-61 (citing *Native Village of Point*
 17 *Hope v. Salazar*, 680 F.3d 1123, 1130 (9th Cir. 2012)). Specifically, Energy
 18 argues that the “The milestones in DOE’s proposed modification reflect
 19 timeframes that DOE’s field managers . . . *have determined to be*
 20 *achievable . . .*” ECF No. 76 at 60 (emphasis added).

21 For the most part, however, the only “achievable” WTP timeframes
 22 Energy claims are *no* timeframes. *See id.* Energy’s only cited authority does
 not support deference to this position. *Native Village* involved judicial review

1 of an agency's approval of a technical geologic exploration plan, as approved
2 within the agency's statutory authority. *Native Village*, 680 F.3d at 1129. The
3 court granted deference to the agency's judgment within the context of the
4 arbitrary and capricious standard of review. *Id.* at 1129-30. Here, Energy asks
5 for deference as the defendant to a Decree in which it is a regulated entity, in
6 the course of litigation in which it bears the burden of attempting to modify that
7 Decree. Even though it provides almost no detail behind its "judgment" that no
8 enforceable schedule is warranted, Energy asks for deference as a simple matter
9 of course. Case law, however, does not support such *carte blanche* deference.
10 *See, e.g., Natural Res. Def. Council v. Daley*, 209 F.3d 747, 755 (D.C. Cir.
11 2000) ("The [Forest] Service cannot rely on 'reminders that its scientific
12 determinations are entitled to deference' in the absence of reasoned analysis");
13 *Natural Res. Def. Council v. Abraham*, 355 F.3d 179, 201 (2d Cir. 2004)
14 (interested position taken in litigation owed little, if any, deference); *Indiana*
15 *Michigan Power Co. v. United States*, 57 Fed. Cl. 88, 95 (2003) (deference to
16 Energy's contract interpretation could "endorse self-serving views that an
17 agency might offer in a post hoc reinterpretation").

18 **b. New milestones can be established even without technical**
19 **issues fully resolved.**

20 Contrary to Energy's suggestion, the Parties and the Court can devise a
21 schedule that is realistic and achievable, accommodates the need to resolve
22

1 technical issues affecting some WTP facilities, and provides Energy with a full
2 opportunity to address nuclear safety concerns under its AEA authority.

3 Even in light of unresolved Pretreatment and High Level Waste technical
4 issues, there is enough information on which to generate a proposed WTP
5 schedule. Second Dahl Decl. ¶¶ 52-57. Indeed, there is reason to believe
6 Energy already has detailed scope, schedule, and cost information, together
7 with estimates on how long it will take to resolve technical issues, none of
8 which it has shared with the Court and very little of which it has shared with the
9 State. *Id.* ¶¶ 54-57. With respect to technical issues, it is possible to estimate
10 conservative timeframes for issue resolution and defer setting specific
11 construction milestones until after such resolution (as proposed in the State’s
12 Petition). *Id.* ¶¶ 47, 50, 51, 57. For those facilities without technical issues
13 (e.g., Low Activity Waste, LAWPS, and TWCS), nothing precludes
14 establishing new, enforceable schedules now. *Id.* ¶¶ 53, 55, 56.

15 In considering a modification request, the Court “should do no more”
16 than is necessary to resolve the problems created by a change in circumstances.
17 *Rufo*, 502 U.S. at 391. Energy fails to show it is not “realistically achievable”
18 to comply with a revised WTP schedule that, while taking into account
19 uncertainty and risk, still retains the essential enforceable structure of the
20 current Decree. *Keith v. Volpe*, 784 F.2d 1457, 1460 (9th Cir. 1986)
21 (modification must take into account what is “realistically achievable” by
22

1 parties). Because the Decree’s schedule structure can be adjusted, rather than
2 wholly replaced, Energy’s proposal is not suitably tailored to the changed
3 circumstances. *Rufo*, 502 U.S. at 391.

4 **c. A structured schedule does not conflict with Energy’s**
5 **AEA authority or 413.3B decision-making process.**

6 There is no inherent conflict in Energy conforming to a RCRA
7 compliance schedule while exercising its AEA authority over nuclear safety.
8 As outlined above, Congress, through the FFCA, mandated that Energy be
9 subject to RCRA schedules for developing and implementing *mixed waste*
10 treatment capacity, including for Hanford’s tank waste. So long as the Consent
11 Decree does not make compliance with both AEA and state RCRA authority “a
12 physical impossibility” and does not stand as an “obstacle to the
13 accomplishment and execution of the full purposes and objectives of Congress,”
14 no Supremacy Clause issues arise. *See, e.g., Pac. Gas & Elec. Co. v. State*
15 *Energy Res. Conserv. & Dev. Comm’n*, 461 U.S. 190, 203 (1983).

16 There is also nothing inconsistent about Energy being subject to an
17 enforceable schedule and conforming its internal project management process
18 to that schedule. Energy Order 413.3B allows for “tailoring” of the Order’s
19 “critical decision” process, including “consolidation or phasing of [critical
20 decisions], substituting equivalent documents, [a] graded approach to document
21 development and content, concurrency of processes, or creating a portfolio of
22 projects to facilitate a single [critical decision] for an entire group of projects.”

1 413.3B Order at 4(a)(3); App. C at 22.a. With respect to Energy’s
2 environmental management projects (which include Hanford cleanup), Order
3 413.3B states that “a tailored approach is necessary” because “the performance
4 and scope parameters and start/end dates *are based on negotiated terms with*
5 *Federal and/or State regulatory agencies.*” Order 413.3B, App. C at 22.c
6 (emphasis added). The Order acknowledges: “These projects are conducted
7 under a variety of regulatory processes and site-specific cleanup agreements
8 which are legally binding *and specify the process, end states, decision points*
9 *and approvals required.*” *Id.* (emphasis added).

10 Energy must offer more than unsubstantiated “expert judgment under the
11 Atomic Energy Act,” ECF No. 76 at 68, to override the compliance schedule
12 requirements of RCRA and the FFCA. The current *60- and 70-year* schedules
13 for closing unfit for use SSTs and treating Hanford’s tank waste speak to the
14 extreme accommodations that have already been made for “nuclear safety.”
15 The fact that nuclear material is mixed with Hanford’s hazardous waste does
16 not allow Energy to use nuclear safety as a shield to endlessly delay Hanford’s
17 tank waste mission, or dictate a schedule on its own terms.

18 **d. The current Decree offers a mechanism for responding**
19 **to changed circumstances.**

20 Energy stresses the need for flexibility and adaptability in the Consent
21 Decree. *See, e.g.,* ECF No. 76 at 53-54. However, Energy nowhere
22 acknowledges that the Decree already has a “good cause” provision for

1 amending the schedule in response to new information and circumstances. *See*
2 ECF No. 59 § VII.D. Energy fails to explain why this existing term is
3 insufficient to address, for instance, the “iterative and evolving” resolution of
4 technical issues. *See* ECF No. 76 at 53. Indeed, while Energy claims to have
5 learned that the WTP project “is difficult to fit into the mold of traditional, fixed
6 consent decree deadlines,” *id.* at 61, not once prior to March 2014 did Energy
7 utilize the Decree’s existing tools to address “unanticipated circumstances,”
8 despite the State’s urging. *See* ECF No. 75 at 21-28.

9 **e. Having enforceable deadlines in the Decree is not**
10 **detrimental to the public interest.**

11 Finally, having enforceable deadlines in the Decree is not detrimental to
12 the public interest. While Energy implies that deadlines can place “undue
13 pressure” on officials to make “hasty decisions,” *see* ECF No. 76 at 49-50, ECF
14 No. 76-5 ¶ 23, Energy cites no example in which the deadlines in the current
15 Decree have led to such a result. To the contrary, since 2011, Energy has
16 proceeded without regard to the Decree’s current WTP deadlines. *See* ECF
17 No. 75 at 2-3, 22-25, 40-41; Second Dahl Decl. ¶¶ 13, 19, 40-41. Further,
18 while Energy suggests it is premature to establish enforceable milestones before
19 completing internal baselines and executing work contracts, *see, e.g.*, ECF
20 No. 76-5 ¶¶ 23, 38, Energy regularly undertakes such matters in the face of pre-
21 existing milestones. Indeed, since 1989, the HFFACO has required that Energy
22

1 conform its project baselines and contracting to HFFACO deadlines. *See*
2 HFFACO Article II, ¶ 10; HFFACO Action Plan, Section 11.4.

3 Energy argues that foregoing an enforceable schedule in favor of an
4 “adaptive management approach” is important to account for the “various
5 moving parts” involved in a large capital project. ECF No. 76-5 ¶ 23. From the
6 State’s perspective, however, Energy’s demonstrated project management
7 difficulties compel the opposite conclusion. Given the scale and complexity of
8 the WTP project, the public interest will not be served by casting Energy adrift
9 without a rudder. Instead, the public interest requires greater specificity,
10 enforceability, and accountability in the Decree as proposed in the State’s
11 Petition, to ensure that the myriad moving parts remain coordinated and are
12 timely completed.

13 **C. Energy’s Proposal Indefinitely Delays SST Retrieval and Closure**

14 At the same time Energy refuses to commit to any timeframe by which
15 the WTP might come on-line, it offers no mitigation for an indefinite WTP
16 delay. If accepted, this would put the post-Decree SST retrieval and closure
17 mission in indefinite abeyance, in conflict with other express provisions of the
18 Parties’ 2010 settlement.

19
20
21
22

1 **1. The State negotiated for, and got, a judicial consent decree that**
 2 **paved the way for completing Hanford’s SST retrieval and**
 3 **closure mission.**

4 As discussed in the State’s Petition, the Parties negotiated corollary
 5 extensions to the HFFACO’s SST retrieval and closure “end dates” concurrent
 6 with the Consent Decree. ECF No. 75 at 19-20. The Parties recognized that
 7 Energy’s compliance with the Decree—in particular, in timely bringing the
 8 WTP on-line—was key to meeting the new HFFACO deadlines. The Parties’
 9 responsiveness summary to the settlement indicated:

10 The approach to the timelines for the near-term . . . SST retrievals
 11 was based on projected project capabilities. Considerations for
 12 longer-term (defined as between 2022 and 2040) SST retrievals
 13 included projections regarding WTP operational capacity and pace.

14 *Recognizing that getting the WTP constructed and operational is an*
 15 *integral part of the entire tank waste mission, the Parties selected a*
 16 *settlement approach that maintained the connection between WTP*
 17 *construction and operation and SST retrievals and requires:*
 18 *(1) that USDOE remains on schedule to meet the new SST retrieval*
 19 *schedule; (2) that USDOE remains on schedule to meet the new*
 20 *WTP construction and operation schedule*

21 ECF No. 83-2 at 4-5 (emphasis added).

22 Indeed, the new HFFACO dates were based directly on Energy’s
 modeling of how quickly SSTs could be retrieved if the WTP was completed
 and gained initial operations according to the Consent Decree’s schedule. ECF
 No. 84 ¶ 31. This pace established the RCRA compliance schedule for tank
 retrieval and closure: (1) the “earliest practicable time” by which Energy could
 remove as much waste from the entire SST system as is necessary to prevent

1 further releases to the environment, as required under 40 C.F.R. § 265.196(b);
2 and (2) the “as soon as possible” alternative date for removing all hazardous
3 waste from the SST system and achieving complete closure of the SST system,
4 as required under WAC 173-303-610(4). These dates are set at no later than
5 December 31, 2040 (HFFACO Milestone M-45-70) and December 31, 2043
6 (HFFACO Milestone M-45-00), respectively.

7 **2. Energy’s proposal will indefinitely delay SST retrieval and**
8 **closure.**

9 Energy claims its proposal advances the original objective of the Consent
10 Decree because it will (at some point) deliver an operating WTP, as well as
11 19 SST retrievals. ECF No. 76 at 28, 66. Any such success, however, will not
12 be on a timeframe to support the SST retrieval and closure deadlines Energy
13 agreed to in the HFFACO. Energy is silent to this consequence, other than to
14 hint that completion of the tank waste retrieval mission “will be delayed beyond
15 current milestones” and that “waste will remain in the tanks for a longer period
16 of time.” *Id.* at 62, 63. Extending the WTP schedule without mitigation,
17 however, will cause violation of the Decree’s corollary HFFACO milestones for
18 completing SST retrieval and closure.

19 Between 2022 (the retrieval deadline under the Consent Decree) and the
20 end of 2040, Energy will have to retrieve approximately 27 million gallons of
21 waste remaining in the SST system to stay on schedule. ECF No. 84 ¶ 23.
22

1 Given Energy’s projected limited double-shell tank (DST) capacity,²³ Energy
 2 will have no place to put most of this waste (which will expand in volume
 3 during retrieval) unless: (1) the waste volume already in the DST system is
 4 reduced through treatment; and/or (2) additional DST capacity is built. *Id.* at
 5 24.

6 Energy’s proposal provides no reason to count on the first possibility. It
 7 offers no hint as to when the full WTP might reach operations. Even though it
 8 commits (contingently) to bringing Direct Feed Low Activity Waste treatment
 9 on-line by 2022 (which could result in some volume-reducing treatment²⁴), it
 10 indefinitely defers proposing any milestone for achieving full-scale “initial
 11 operations” of this treatment. *See* ECF No. 76-1 ¶ 3.b.vii. In practical terms,
 12 this means that Energy’s proposal offers no effective space-reducing treatment
 13 capacity for an indefinite period, leaving the status of more than 20 million
 14 gallons of waste in unfit for use SSTs up in the air. Even if the State wanted to
 15 extend the HFFACO retrieval and closure deadlines (which it does not), the
 16 lack of detail and enforceability in Energy’s WTP proposal would make it
 17 impossible to define a new, effective compliance schedule for closing the SST
 18

19 ²³ As of June 2014, Energy’s DST space available for retrieved waste was
 20 only 1.8 million gallons. If Energy runs proposed campaigns to “evaporate”
 21 some of this waste, the State estimates the space available for further retrievals
 after the Consent Decree retrievals are completed in 2022 will be approximately
 4.8 million gallons. ECF No. 84 ¶ 29.

22 ²⁴ The State describes such a scenario in the Declaration of Jeffery Lyon,
 ¶¶ 33-35, attached to its Petition (ECF No. 84).

1 system. Without mitigation (building additional DST capacity), Energy's
2 proposal will indefinitely delay SST retrieval and closure.

3 **3. The likelihood of further SST leaking will increase with time.**

4 Energy anticipates the State's criticism of this delay by suggesting it has
5 "implemented a number of initiatives designed to reduce the likelihood of tank
6 leaks and to prevent waste from reaching the environment." ECF No. 76 at 63.
7 This statement, however, does not fully or accurately convey the current and
8 potential future reality in the Tank Farms.

9 Even after having been "interim stabilized," the SSTs still hold
10 approximately 2.7 million gallons of "drainable liquid" that is available to leak,
11 plus the potential for additional liquid intrusion into tanks. Second Lyon Decl.
12 ¶¶ 22-28. Although Energy emphasizes that the SSTs retain structural integrity,
13 *see* ECF No. 76 at 63, ECF No. 94 ¶ 39, structural integrity says nothing about
14 whether the tanks are prone to further leaking. Second Lyon Decl. ¶ 33.
15 Energy concluded in 2002 that the "leak integrity of the SSTs *cannot be*
16 *proven.*" ECF No. 84 ¶ 10; ECF No. 84-3 (emphasis added). This remains true
17 today. Second Lyon Decl. ¶ 23. What can be said is that the likelihood of
18 further SST liner deterioration and leakage will only increase as time passes.
19 ECF No. 84 ¶ 10.

20 Energy overstates its ability to detect such leaks. *See* ECF No. 94 ¶ 38.e.;
21 Second Lyon Decl. ¶¶ 37-44. Because of limitations in Energy's current
22

1 monitoring methods, leaks may be occurring now—and may occur in the
 2 future—without being detected by Energy. *Id.* Energy is correct, however, in
 3 saying it has no intention of addressing such leaks. ECF No. 94 ¶ 38.f.
 4 (“[T]here is no required immediate action by DOE if a tank leaks after interim
 5 stabilization.”).²⁵ Further, Energy’s description of future leak mitigation
 6 actions, such as installing surface barriers, overstates its current legal
 7 commitment to such actions. Second Lyon Decl. ¶ 45.

8 Even if Energy’s portrayal were accurate, it would not provide a *legal*
 9 justification for allowing continued waste storage in, and leaking from, the unfit
 10 for use SST system. Contrary to Energy’s suggestion, there *is* no “useful life”
 11 remaining in the SSTs.²⁶ *See* ECF No. 94 ¶ 40.n. Energy chose in 1989 to
 12 close the SST system rather than repair and upgrade it. In the 25 years since,
 13 Energy has been under a regulatory obligation to remove waste from the tanks
 14 “as soon as practicable” and close the system “as soon as possible.” *See*

15
 16 ²⁵ Energy’s current leak response protocol was established in 2003, at a
 17 time when Energy’s HFFACO deadline for completing SST waste retrievals
 18 was in 2018. The assumed response to any leak was to proceed with retrieving
 19 the tank, which would occur in short order. Second Lyon Decl. ¶ 35. This
 rationale no longer applies in light of the extended retrieval deadline under the
 HFFACO (no later than 2040), or an indefinite delay in completing retrievals
 under Energy’s proposal. *Id.*

20 ²⁶ Energy implies that the SSTs are still “usable.” ECF No. 94 ¶ 40.n.
 21 This conflicts with the engineering and regulatory determination that the SST
 22 system is unfit for use under 40 C.F.R. § 265.191. A 2002 report used the term
 “usable” in the context of describing structural integrity over the expected
 duration of continued waste storage in the SSTs prior to the (then) 2018 waste
 retrieval deadline. Second Lyon Decl. ¶¶ 32, 33.

1 pp. 5-7, *supra*. Unless mitigation is ordered, the Court cannot extend the
 2 Consent Decree's WTP deadlines without causing the violation of the
 3 HFFACO's deadlines for these tasks, which were negotiated concurrently with
 4 and are integrally related to the Decree. As requested in the State's Petition,
 5 this mitigation should be in the form of ordering Energy to, during the period of
 6 WTP delay, retrieve SSTs on pace to meet the no later than 2040 retrieval
 7 deadline (something Energy already agreed to do in the 2010 settlement) and
 8 build the DST capacity necessary to support these retrievals (a possibility the
 9 2010 settlement expressly anticipated). *See* ECF No. 75 at 51-54. This relief is
 10 necessary to "return both parties as nearly as possible to where they would have
 11 been" absent the changed conditions. *Pigford*, 292 F.3d at 927.²⁷

12
 13 ²⁷ Related to the State's requested relief, four matters raised by Amici
 14 TRIDEC and Hanford Communities bear correcting. First, the most recent cost
 15 documentation the State has seen from Energy puts the cost of a new DST at
 16 roughly \$85 million per tank (and possibly lower), not \$120 million per tank as
 17 asserted by Amici. Second Lyon Decl. ¶ 47. Second, Amici appear to
 18 understand the State's position to be that new DSTs should be constructed at the
 19 expense of progress on the WTP and further SST retrievals. *See* ECF No. 100
 20 at 8-9. To be clear, the State's position is that under RCRA, the SST system
 21 must be closed (necessitating waste retrieval) and backlogged tank waste must
 22 be treated (necessitating WTP completion). The State asks the Court to order
 that a limited number of new DSTs be built only so that SST retrievals can
 continue on pace while the WTP is delayed. Third, the State most certainly
 does not view SST retrieval as a "relatively low-urgency project." Amici Brief
 at 9. The statements cited by Amici are taken out of context. Second Lyon
 Decl. ¶ 48. Finally, Amici invite the Court to engage in judgment prioritizing
 relative risks at the Hanford site. *See* ECF No. 100 at 10-11. This invitation
 goes well beyond the Court's role in ruling on the competing modification

1 **D. Energy’s Appendix B Proposal Should Be Rejected Because Energy**
 2 **Anticipated Changed Circumstances and Energy’s Proposal Is Not**
 3 **“Suitably Tailored” to Resolve Such Circumstances**

4 While Energy does not propose extending the Decree’s deadline for
 5 completing the retrieval of 19 SSTs, it does propose changing a number of
 6 interim dates in Consent Decree Appendix B. Specifically, it proposes:

- 7 • Extending the current September 30, 2014, deadline for retrieving
 8 SSTs C-102 and C-111 (current Milestone B-1) to December 31, 2015
 9 (proposed new Milestone B-1);
- 10 • Eliminating the current September 30, 2014, deadline for retrieving
 11 SST C-105 (current Milestone B-1) to instead require the Parties to
 12 initiate negotiations on retrieval technologies by December 31, 2014
 13 (proposed new Milestone B-1A) and Energy to propose a milestone
 14 for completing retrieval of the tank no later than 60 days after
 15 selection of that technology (proposed Milestone B-1B); and
- 16 • Modifying the current December 31, 2017, deadline for initiating
 17 retrieval in at least five of the “next nine” SSTs (Milestone B-3) to
 18 instead require such initiation in two additional SSTs by
 19 December 31, 2017 (new proposed Milestone B-3); two more SSTs
 20 by December 31, 2019 (proposed Milestone B-4); and the remaining
 21 five SSTs by December 31, 2021 (proposed Milestone B-5).

22 requests at issue and should be rejected. All of the priorities listed by Amici are
 critical; however, only matters within the Decree are before the Court.

1 See ECF No. 76-1 at 12.²⁸

2 Energy first fails to meet the “heavy burden” standard for modifying the
3 deadlines for Tanks C-102, C-105, and C-111. *Asarco, Inc.*, 430 F.3d at 984.
4 Energy contends it was unable to retrieve these tanks on schedule because of
5 delays due to equipment failure, technical issues, and sequestration. ECF No.
6 76 at 44-45, 48; ECF No. 94 at 31-32. The Consent Decree’s Appendix B
7 schedule, however, was developed “assuming that equipment failures will
8 occur,” ECF No. 59 at 35 (app. B ¶ 2.c), and Energy has extensive experience
9 with equipment failure, technical issues, and funding problems. See Second
10 Lyon Decl. ¶¶ 4, 7, 12, 15. All of these circumstances were anticipated.
11 Energy’s real problem is that it did not allow enough time for the retrievals by
12 starting early enough and having sufficient contingency measures in place. *Id.*
13 ¶¶ 8-11, 13, 17, 18. Energy delayed starting the retrieval of C-102, leaving
14 little margin for schedule risks. *Id.* ¶¶ 8-9. Energy similarly waited until the
15 end of its C-Farm retrieval sequence to begin retrieving C-105, which promised
16 to be a difficult tank. *Id.* ¶ 10. Finally, retrieval activity in C-111 stalled over
17 four years ago, and Energy has still not resumed retrieval. *Id.* ¶ 11. Where
18 changes in circumstances are anticipated, a decree may not be modified unless
19 the movant carries the “heavy burden” of showing it agreed to the decree in
20 good faith, made a reasonable effort to comply with the decree, and should be

21 _____
22 ²⁸ Energy did not include proposed milestones B-1, B-1A, and B-1B in its
March 31 amendment proposal to the State.

1 relieved of the undertaking. *Asarco, Inc.*, 430 F.3d at 984. Energy failed to
2 apply lessons learned and plan for known schedule challenges. It should not in
3 equity be relieved of the Decree's requirements.

4 Further, Energy's proposed schedule extension for C-105 is not suitably
5 tailored to resolve any change in circumstances. *Labor/Cnty. Strategy Ctr.*,
6 564 F.3d at 1120. Energy's proposal is to replace the current (already passed)
7 September 2014 deadline with no real deadline, other than the 2022 milestone
8 for the retrieval of all 19 tanks. There is no reason to allow up to eight more
9 years to retrieve this tank. Second Lyon Decl. ¶ 10.

10 With respect to the "next nine" tanks (already selected to be tanks from
11 the A and AX Tank Farms), Energy does not even allege a change in
12 circumstances to justify a modification. *See* ECF No. 76 at 59; *Rufo*, 502 U.S.
13 at 384 ("Modification . . . may be warranted *when changed factual*
14 *circumstances make compliance with the decree substantially more onerous.*")
15 (emphasis added). Regardless, Energy proposes pushing back the start dates for
16 retrieval in seven of the nine tanks, including waiting until just nine months
17 before the 2022 deadline to begin retrieving the last five tanks.

18 Based on experience to date, the State expects Energy to miss the 2022
19 deadline if Energy's proposal is accepted. Second Lyon Decl. ¶¶ 5, 12-22.
20 Energy itself admits that it takes two-and-one-half years on average to retrieve a
21 tank, ECF No. 94 ¶ 46, but its proposal is based on achieving unprecedented
22

1 retrieval rates in the near future (including retrieval of five tanks in nine
 2 months). Second Lyon Decl. ¶¶ 20-22. Most of the A and AX tanks promise to
 3 be difficult or time-consuming, and Energy’s only explanation for how it
 4 expects to gain efficiency (larger-scale infrastructure installation) does not
 5 quantify any expected time savings. *Id.* ¶¶ 19-21. Because it will imperil
 6 compliance with the Decree’s 2022 deadline, Energy’s proposal is not a
 7 “suitably tailored” modification request. It should therefore be denied.
 8 *Labor/Cnty. Strategy Ctr.*, 564 F.3d at 1120.

9 IV. CONCLUSION

10 For the above reasons, the State of Washington respectfully requests that
 11 Energy’s October 3, 2014, Motion to Modify Consent Decree be denied.

12 DATED this 5th day of December, 2014.

13 ROBERT W. FERGUSON
 14 Attorney General

15 *s/ Andrew A. Fitz*

16 ANDREW A. FITZ, WSBA #22169
 17 Senior Counsel

18 LEE OVERTON, WSBA #38055

19 DOROTHY H. JAFFE, WSBA #34148

20 Assistant Attorneys General

21 Attorneys for Plaintiff

22 State of Washington

Office of the Attorney General

P.O. Box 40117

Olympia, WA 98504-0117

(360) 586-6770

andyf@atg.wa.gov

leo1@atg.wa.gov

dorij@atg.wa.gov

PROOF OF SERVICE

I certify that I electronically filed the foregoing document with the Clerk of the U.S. District Court using the CM/ECF system which will send notification of such filing to all parties of record as follows:

- **Kenneth C. Amaditz**
kenneth.amaditz@usdoj.gov,efile_eds.enrd@usdoj.gov
- **Amanda Shafer Berman**
amanda.berman@usdoj.gov
- **Andrew A Fitz**
andyf@atg.wa.gov,daniellef@atg.wa.gov,ecyolyef@atg.wa.gov
- **Dorothy Harris Jaffe**
dorij@atg.wa.gov
- **David Kaplan**
david.kaplan@usdoj.gov
- **Chloe Hamity Kolman**
chloe.kolman@usdoj.gov,efile_eds.enrd@usdoj.gov
- **Cynthia J Morris**
c.j.morris@usdoj.gov,EFILE_EDS.ENRD@USDOJ.GOV
- **Harold Lee Overton**
leo1@atg.wa.gov,ecyolyef@atg.wa.gov
- **Stephanie Marie Parent**
stephanie.m.parent@doj.state.or.us,Toni.C.Kemple@doj.state.or.us
- **Todd Reuter**
todd.reuter@klgates.com,april.engh@klgates.com

DATED this 5th day of December, 2014.

s/ Andrew A. Fitz
ANDREW A. FITZ, WSBA #2216